(6)

Name of Work: Improvements of drains and Construction of RCC Culverts at Chanukya Layout Nagawara Ward No.06

Date of Measurement : 21-01-2020.

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
6	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished							
	Chanakya Layout							
	Wall							
	LHS							
	1st Main							
	Ch: 0 to 17.30m		1	17.30	0.90		15.57	
	Road Gap							
	Ch: 0 to 30.0m		1	30.00	0.90		27.00	
	Ch: 30 to 60.0m		1	30.00	0.90		27.00	
	Ch: 60 to 68.0m		1	8.00	0.90		7.20	
	RHS							
	1st Main							
	Ch: 0 to 14.70m		1	14.70	0.90		13.23	
	missing slabs							
			11	0.60	0.90		5.94	
			8	0.60	0.90		4.32	
			~~18~~	0.60	0.90		9.72	
						Present Qty	**109.98**	**Sqm**

Checked. 3/2

Contractor

PMC

Assistant Engineer

Asst. Executive Engineer, Project Division Yelahanka Zone Bangalore

21/1/2020

(7)

ame of Work: Improvements of drains and Construction of RCC Culverts at Chanukya Layout Nagawara Ward No.06

Date of Measurement : 21-01-2020

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
7	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery,							
	Chanakya Layout							
	Culvert							
			1	9.70	1.80		17.46	
						Present Qty	**17.46**	**Sqm**

checked.

Dt: 31/1/2020

Contractor

NEW ZEN CONSULTANT BANGALORE

PMC

Assistant Engineer

Asst. Executive Engineer, 31/1/2020

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore